

Description	Early Start	Early Finish	2010 2011 2012 2013 2014 2015 2016 2017																											
			Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
New Student Services																														
Student Services Construction	JUL272009 A	APR182011 A	Student Services Construction																											
Education Center																														
Ed Center Construction	FEB242010 A	JUL252011	Ed Center Construction																											
Business Computer Science																														
Business Computer Science	JUN072010 A	JAN142011 A	Business Computer Science																											
Old Student Services/Humanities/Bus Humanities																														
Old Student Services Construction	JUL052011 A	JUN222012	Old Student Services Construction																											
Humanities Construction	JAN232013	NOV282013	Humanities Construction																											
Demo Business Humanities	DEC272013	MAY262014	Demo Business Humanities																											
Theater																														
Theater Construction	OCT042011	FEB062013	Theater Construction																											
Music																														
Music Construction	FEB232015	DEC042015	Music Construction																											
Life and Physical Science																														
Life Science Construction	SEP212011	JUN262012	Life Science Construction																											
Physical Science Construction	OCT182012	AUG192013	Physical Science Construction																											
Gym Shower and Lockers																														
Gym Construction	JAN302012	NOV192012	Gym Construction																											
Pool and Tennis Courts																														
Tennis Courts Construction	JUN062013	NOV142013	Tennis Courts Construction																											
Pool Construction	JUL052013	JAN062014	Pool Construction																											
Student Center																														
Student Center Construction	MAR032014	FEB192015	Student Center Construction																											
Art Studio/Ceramics/dimensional/Inter. Center																														
Art Studio Constuction	SEP022013	JAN072014	Art Studio Constuction																											
Art Ceramics Construction	MAR262014	JAN022015	Art Ceramics Construction																											
Art Dimensional Construction	FEB092015	AUG212015	Art Dimensional Construction																											
Demo of International Center (IC)	MAR162016	JUN072016	Demo of Internation																											
Construction Art Lockers	MAR222011 A	JUL152011 A	Construction Art Lockers																											

Start date	JUN082010
Finish date	JUN072016
Data date	JUL122011
Run date	JUL132011
Page number	1A
© Primavera Systems, Inc.	

**Monterey Peninsula College
MPC Master Project Schedule**

-  Early bar
-  Progress bar
-  Critical bar
-  Summary bar
-  Start milestone point
-  Finish milestone point